

February 7, 2005

**City of Tucson, Dept. of Transportation  
Engineering Division, Contract Administration  
Status of Active Projects and Projects Scheduled to be Active Soon**

By: **Rich Foltik, Transp. Program Coordinator**  
File: Contadmn/Tracklogs/Joblist/Constructionjoblist.xls  
**ACTIVE/OPEN JOBS**

Job No.	Job Name	Contractor	Engineer	Phasing Description	Contract Completion Date	NOTES:
2015	Alvernon Way and Third Street Bicycle/Pedestrian Crossing	West Point Contr.	Felix	Order Const. Ph 2 & 3	January-05	Active Construction, to finish mid February 2005
8325	Alvernon Way/Randolph Golf Complex Entrance Imp.	So. Az Paving	Gutierrez	Const. Ph 1 Const. Ph 2	February-05 February-05 April-05	Active Construction at Randolph Entrance. Ped Crossing @ Hayne St. is pending
9292	Arroyo Chico Drainage Imp., Alvernon to Rosemont	T.B.D.	Felix	Const. Ph. 1, 2 Const. Ph 3, 4		Advertised for Bid: Bids open February 17, 2005.
9103	Barrio Anita Transportation Enhancements	K.A.Z.	Wittwer	Const. L.S. Est.	February-05 February-06	Active Construction, finishing up construction
SS10	Broadway Blvd., Campbell Ave to Craycroft Road	So. Az Paving	Skilsky	Const.	January-05	Stop Work until March 3, 2005
6239	Bus Pullouts, Phase 3 (5 Locations, 22nd & Pant., Ft. L & C.C., Brdwy & Plum)	West Point	West Gutierrez	Order Const.	March-05 July-05	Notice to Proceed December 20, 2004 - 90 day Ordering Phase (22nd St. @ Pantano Pkwy & Rd., Ft. Lowell & Country Club and Broadway & Plumer)
6092	Camino Miramonte Storm Drain, Palo Verde to Ave. Del Rio Extension (N. of El-Con Mall)	NAC Construction	Felix	Const.	November-04	Substantial Completion issued November 22, 2004 Added work and Closeout Paperwork
9161	Campbell Ave., Grant Rd. to Elm St. Landscape and Hardscape - Re-Bid	K.A.Z.	Wittwer	Const. LS Est	December-04 January-07	In Landscape Establishment until Jan 17, 2007
6730	Campbell Ave, River Road to Prince Road Sidewalk and Street Lighting Improvement	SAP	Saltzman Skilsky	Const.	July-05	Notice to Proceed January 31, 2005
6089	Cienega Road Paving Improvements	Hunter Contracting	Felix	Const.	May-05	Active Construction through May 2005
SW86	Country Club Rd, Grant Rd to Glenn St & Elm St to Speedway Blvd. Sidewalk Improvements	KAZ	Reyes Gutierrez	Const.	March-05	Notice to Proceed issued for February 7, 2005
1013	El Rio Acres Back to Basics	Pavex Corp.	Dotson Gutierrez			Apparent Low Bidder: Pavex Corp Recommendation to Award pending
6041	Euclid Right Turn Lane at Broadway Blvd.	Southern Az Paving	McGovern Gutierrez	Const. LS Est	March-05 March-06	Active Construction
8343	Flowing Wells Rd/Pastime Rd Pedestrian Crossing	P.A.C.E	Kessler	Order Const.	November-04 January-05	Substantial Completion granted, final acceptance pending Closeout paperwork
9271	Fred Enke Drive and Irvington Road Paving Imp.	Ashton Co.	Skilsky	Order Const. LS Est.	April-03 August-03 September-05	In Landscape Establishment period through early September 2005
SL02	Golf Links Rd., Alvernon to Swan Street Lighting & Traffic Signal Imp.	HanMar Energy	Felix	Order Const.	December-04 May-05	Active Construction
8112	Golf Links Rd/Bonanza Ave. Traffic Signal Installation	Contractors West	Kessler	Const.	January-05	Construction complete. Need additional material Substantial Completion granted. Closeout paperwork
6022	Groves Lincoln Park BtB, Evergreen & Poinciana Medians (SW quad. of Escalante Rd. & Pantano Rd.)	Accent Landscaping	Wittwer	Const. LS Est	September-04 September-05	In Landscape Establishment through early Sept. 2005
SS93 Varies	Job Order Contract for On-Call Rdwy Const., '04-'05	Granite Constr.	Felix Gutierrez	Const.	September-04 August-05	Irvington @ Pantano left turn lane
SS10 Varies	Job Order Contract for On-Call Rdwy Const., '04-'05	Ashton Contracting	Felix Gutierrez	Const.	September-04 August-05	Active Construction: Main Ave., 6th St. to Drachman (SS12)(pending to finish) Pending: Video Detection @10 intersections (1st Ave., Grant Rd., Broadway Blvd., St. Ma
Varies SS08	Job Order Contract for On-Call Rdwy Const., '04-'05	Southern Arizona Paving	Felix Gutierrez	Const.	September-04 August-05	Active Construction: Swan Rd., Speedway Blvd. to Broadway Blvd. Hold till March Wilmot Rd. & 22nd St. Pending. Citation Wash. w. of Treat Ave.
Varies S24F	Job Order Contract for On-Call Rdwy Const., '04-'05	N.A.C. Constr.	Felix Gutierrez	Const.	September-04 August-05	Drainage improvement at S. 12th Avenue @ Calle Garcia
493C	Kinder Morgan Pipeline Revegetation Project	Desert Glen	Wittwer	Const. LS Est.	April-05 April-06	Stop Work Order issued 1/18/05 until ADEQ clearance
SS 14	Kino Blvd, Mruphy Overpass to Benson Highway Tucson Blvd, Irvington Rd to Valencia Road	Ashton Contracting	Gutierrez	Const.	January-05	Stop Work Order on paving until March 3, 2005
6110	Lakeside Neighborhood Back to Basics Imp. (Samoff, Golf Links to Stella and Stell, Pantano to Cam.	Pavex Corp. Seco)	West Skilsky	Const.	September-04	Final Acceptance issued Closeout Paperwork
Varies	Multiple Street Thermoplastic Striping Project	P.M.I.	Gutierrez	Const.	March-05	Active Construction at nights.
9157	Overlay & Resurfacing Projects, TEA-21 #2C (36th St., Bilby, Coulumbus, Glenn, Silverlake & Stone)	A&S Paving A.L.B.	Skilsky	Const.	March-05	Active Construction on Columbus Blvd., and Glenn St. and 36th St. to start mid February 2005
9238	Pantano Wash, N. of Broadway Blvd. Riverbank I.D.	N.A.C.	Felix	Const. L.S. Est.	August-04 August-06	In Landscape Establishment until October 15, 2006
Multiple	Pedestrian Signal Installations (5 Locations) (1st & Graybill, Brdwy & Cherry, Ft. Lwl & Park, Spdwy & Rook, Grant & P. Verde)	Mountain Power	Kessler	Order Const.	August-04 February-05	Active Construction
2015	South 10th Ave., Bicycle and Pedestrian Improvemets	ALB Southern Az Paving	Gutierrez	Const. LS Est.		ALB: Southern Arizona Paving Recommendation to Award pending
1016	South Park Neighborhood (Back to Basics) Imp. (Euclid & Park from 29th St. to 39th St.)	Falcone Bros.	Wittwer	Const. LS Est.	November-03 December-04	Closeout Paperwork
S471	Speedway Blvd. Landscape and Irrigation Imp. Alvernon Way to Wilmot Rd.	Recon Inc.	Wittwer	Const. LS Est.	June-05 September-05	Active Construction in and between median islands
9212	Speedway Blvd. and Pantano Rd. Intersection Geometry Geometry & Traffic Signal Improvement Projects	Pavex Corp	Felix	Order Const.	September-04 March-05	Work to begin mid January 17, 2005
SS92	Swan Rd. Grant to Speedway & Broadway to 22nd Resurfacing Project	Hunter Contracting	Gutierrez	Const.	January-05	Construction complete, punchlist work pending
2091	Udall Park Transit Center	T.B.D.	MJ Dillard			Bid call to Procurement soon.
6340	Wetmore Rd., Fairview to Oracle St. Widening & Auto Mail Resurfacing	Granite Const	Skilsky	Const L.S. Est.	December-04 December-05	Substantial Completion granted January 18, 2005 Punchlist work
6410	Wyoming Wash - 12th Ave. to 17th Ave.	ALB KAZ	Gutierrez	Const. Wash Maint.		Apparent Low Bidder: KAZ Lacking funding