

September 12, 2006

**City of Tucson, Dept. of Transportation  
Engineering Division, Contract Administration  
Status of Active Projects and Projects Scheduled to be Active Soon**

By: **Rich Foitik, Transp. Program Coordinator**  
File: Contadmn/Tracklogs/Joblist/Constructionjoblist.xls  
**ACTIVE/OPEN JOBS**

New Job #, Old Job #	Job Name	Contractor	Engineer	Phasing Description	Contract Completion Date	NOTES:
S215	Anklam Road Improvements - Players Club Drive To Greasewood	A & S Paving	Gutierrez	Constr.	February-07	Active Construction
S040 9292	Arroyo Chico Drainage Imp., Alvernon to Rosemont	The Ashton Co.	Felix	r. Ph. 1, 2 str. Ph 3, 4	July-05 April-06	Substantial Completion issued. Hydroseeding work added
A737 A109	BTB Ft. Lowell Buss Pullouts Between Alvernon & Columbus and Mountain & First Neighborhood Sidewalk	ALB West Point	Gutierrez			Recommendation to Award pending
S30B	Barraza-Aviation Parkway Dnnton Section - 4th Ave. Segment	Sundt Construction	Keenan Skilsky	Constr.		Preconstruction portion of CM@Risk
S137 9161	Campbell Ave., Grant Rd. to Elm St. Landscape and Hardscape - Re-Bid	K.A.Z.	Wittwer	Constr. LS Est	December-04 January-07	In Landscape Establishment through mid January 2007
S193 6089	Cienega Road Paving Improvements	Hunter Contracting	Felix	Constr. LS Est	May-05 September-06	In Landscape Establishment through September 2006
S407	Columbus Wash Drainage Relief Project, Phase 2	Granite Construction	Felix	Constr.		Preconstruction portion of CM@Risk Construction anticipated to start in Sept. 2006
S30E	Euclid Ave./Park Ave. Bicycle-Pedestrian Overpass	T.B.D.	Skilsky	Constr. LS Est.		Advertised for bid: Bids Open Sept. 21, 2006
S025	Harrison Rd., Speedway to Old Spanish Tr. Paving Imp.	Granite Constr.	Felix	Constr. LS Est.	January-08 January-10	Active Construction
Varies S400	Job Order Contract for On-Call Rdwy Constr., '04-'05	Granite Constr.	Felix Gutierrez	Constr.	September-04 August-06	Active Construction: High School Wash (S. of 7th St.), between 3rd Ave. & Hoff Ave (project put on hold)
Varies	Job Order Contract for On-Call Rdwy Constr., '04-'05	Southern Arizona Paving	Felix Gutierrez	Constr.	September-04 August-06	Active Construction: Curb Access Ramps, various locations throughout City: Misc. locations then First Ave., River Rd. to Prince Rd.
Varies S400	Job Order Contract for On-Call Rdwy Constr., '04-'05	N.A.C. Constr.	Felix Gutierrez	Constr.	September-04 August-06	Active Construction: High School Wash Retaining Wall, 230 N. Warren Ave. (project put on hold)
Varies	Job Order Contract for On-Call Rdwy Constr., '06-'07	T.B.D.	Varies	Constr.		Evaluation Process for 6 contractors Anticipated to be active in September 2006
Varies	JOC For Roadway & Transit Facilities Constr. - FTA Fund	Hunter Contracting	Varies	Constr.		Active Construction: Locations to be determined
Varies	JOC For Roadway & Transit Facilities Constr. - FTA Fund	Southern Arizona Paving	Varies	Constr.		Active Construction: Locations to be determined
S021 9157	Overlay & Resurfacing Projects, TEA-21 #2C (36th St., Bilby, Coulumbus, Glenn, Silveralke & Stone)	A&S Paving	Skilsky	Constr.	April-05	Final Acceptance Issued Closeout paperwork
S10M	Overlay & Resurfacing Projects, TEA-21 #4B (22nd & Craycroft, Valencia, Houghton, & Oaktree Dr.)	Granite Constr.	Gutierrez	Constr.	December-06	Preconstruction Conference scheduled for September 14, 2006. Construction to start in Early October 2006
9238	Pantano Wash, N. of Broadway Blvd. Riverbank I.D.	N.A.C.	Felix	Constr. L.S. Est.	August-04 October-06	In Landscape Establishment until mid October, 2006
S18C	Silverbell Rd. / Goret Rd. Intersection Improvements	N.A.C.	Reyes Skilsky	Constr.	November-06	Active Construction
S184 9021	South 10th Ave., Bicycle and Pedestrian Imp. Re-bid	Southern Arizona Paving	Gutierrez	Constr. LS Est.	July-05 July-06	In Landscape Establishment through December 2006
S185	South 10th Ave. Revitalization Project 22nd to 43rd St.	KAZ Construction	Wittwer	Constr. LS Est.	December-05 December-06	In Landscape Establishment through January 2007
S182R	Stone Ave., 1st. St. to 6th St. Streetscape Imp.	A & S Paving	Skilsky	Constr. LS Est.	September-06 September-07	Active Construction
S822 A822	Tanque Verde Rd/Paseo Esperanza Traffic Imps. and Udall Park Entrance Improvements	P.A.C.E. Electrical	Kessler	Constr.	June-06	Final Acceptance issued Closeout paperwork
M201 2091	Udall Park Transit Center & West Entrance	Twin Peaks Constr.	Gutierrez	Constr.	November-05	Final Acceptance issued Closeout paperwork
A127	West Rosemont Neighborhood BTB, Sidewalk, Drainage & Hoffman Park	Pavex Corp	Gutierrez	Constr.	August-06	Active Construction (South of Broadway Blvd., East of Swan Rd. on Niven Ave. and on Winsett St.)